

PROJECT SCHEDULE

		Project Name		Location		DO/TO number	
		Start Dates	Cal Days	Completion Dates	Actual Dates	Remarks	
Master Plan Out-Brief	Fri	5-Feb-99	1	5-Feb-99	Fri	Sat	
Pre-site visit	Mon	1-Mar-99	1	1-Mar-99	Mon	Sat	
RFP	Tue	2-Mar-99	7	8-Mar-99	Mon	Sat	
Receive site visit Proposal	Tue	9-Mar-99	7	15-Mar-99	Mon	Sat	
MIPR Funds/ NTP	Tue	16-Mar-99	7	22-Mar-99	Mon	Sat	
Site Visit	Tue	23-Mar-99	14	5-Apr-99	Mon	Sat Intensive Management Plan sign off	
Site Visit Report	Tue	6-Apr-99	7	12-Apr-99	Mon	Sat Start 1391 Development	
Site Visit Report Comments Due	Tue	13-Apr-99	7	19-Apr-99	Mon	Sat Comments due in ARMS	
RFP WP	Tue	20-Apr-99	7	26-Apr-99	Mon	Sat	
Receive WP Proposal	Tue	27-Apr-99	14	10-May-99	Mon	Sat	
MIPR Funds/ NTP	Tue	11-May-99	14	24-May-99	Mon	Sat 1391 to DPW	
Initial Layout	Tue	25-May-99	21	14-Jun-99	Mon	Sat	
Initial Layout Comments	Tue	15-Jun-99	7	21-Jun-99	Mon	Sat Comments due in ARMS	
Receive WP	Tue	22-Jun-99	56	16-Aug-99	Mon	Sat	
WP comments Due	Tue	17-Aug-99	14	30-Aug-99	Mon	Sat	
WP comments review	Tue	31-Aug-99	7	6-Sep-99	Mon	Sat Comments due in ARMS	
Resolve Comments	Tue	7-Sep-99	7	13-Sep-99	Mon	Sat	
Receive Cost Proposal	Tue	14-Sep-99	7	20-Sep-99	Mon	Sat	
Award w/ NTP	Tue	21-Sep-99	21	11-Oct-99	Mon	Sat	
Pre-Con	Tue	12-Oct-99	21	1-Nov-99	Mon	Sat Submittal Register	
Construction Start	Tue	2-Nov-99	21	22-Nov-99	Mon	Sat	
Receive Training Outline	Tue	26-Sep-00	-28	29-Aug-00	Tue	Sat Draft O&M Manuals	
O&M Comments Due	Tue	24-Oct-00	-28	26-Sep-00	Tue	Sat	
Schedule O&M Training	Tue	7-Nov-00	-14	24-Oct-00	Tue	Sat DD 1354 from contractor	
Training	Tue	21-Nov-00	-14	7-Nov-00	Tue	Sat Pre-Final Inspection/ Final O&M Manual	
Construction Complete	Tue	23-Nov-99	365	21-Nov-00	Tue	Sat Final Inspection/ DD1354 signed to DPW	
Punchlist Complete	Wed	22-Nov-00	14	5-Dec-00	Tue	Sat	
Facility Operational Date	Wed	6-Dec-00	14	19-Dec-00	Tue	Sat As-Builts due	
Customer Evaluation of Contractor	Wed	20-Dec-00	28	16-Jan-01	Tue	Sat	
1st Warranty Walkthou	Wed	20-Dec-00	91	20-Mar-01	Tue	Sat	
2nd Warranty Walkthou	Wed	21-Mar-01	91	19-Jun-01	Tue	Sat	
3rd Warranty Walkthou	Wed	20-Jun-01	91	18-Sep-01	Tue	Sat	
Post Occupancy Evaluation	Wed	19-Sep-01	91	18-Dec-01	Tue	Sat	